

COMPLETION REPORT


1	Name of the work	Providing RCC Drains & footpath to L/S, Mantapadha road, in Ward No-13.
2	Sanctioned Estimate No. & Date	247/2011-12
3	Head of Account which is chargeable	81771
4	Instrument Order NO. & Date	89/11-9-12
5	Name Of Contractor	Sri.P. Prakash, # 13, 4th 'E' Cross, Rajeshwari Nagara, Laggere, Bangalore 560 058.
6	Time Stipulated for Completion of work	90 days
a		
b	Delay in Exculpation of Work	120 days
7	Measurement recorded in	1702/11-12 170141-46
8	Check Measurement of the Asst	1702/11-12 170141-46
9	Name of the office/official in charge of the work	AE (SSD)
10	a) Asst. Eng/junior Eng	Nagabushan
	b) Asst. Exe Engineer	Ravi. N.K.


Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
1900 000/-	1977966.20	77966.20	—

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.


ASSISTANT ENGINEER
Mantapadha Road, Ward No-13